

~~SECRET~~CONFIDENTIAL

26 NOV 56

MEMORANDUM TO THE FILE

SUBJECT: Trip Report to []

25X1

On Monday, 26 November, [] of
OC-E met with [] to discuss the follow-
ing four projects:

25X1

25X1

Project #1 - [] was requested to plot power
output versus frequency of the URT-11 transmitter that they are
presently working on.

25X1

Project #2 - Determine if the 231-D model 20 transmitter
range could be extended from 26 to 28 megacycles without major
modification and to report the results of this study soon. If
extending the range requires major changes, the study should
then be made to extend the range up to 30 megacycles.

Project #3 was to have them give a professional evaluation
of the synchronous detection and double side band suppressed
carrier communications system. This study was to indicate just
what advantages could be expected when using this type of system.

[] was told that we are getting two FRT-30 transmitters
and five FRR-48 receivers which we will operationally evaluate.
This evaluation will probably be carried on with SAC and RADU.

25X1

[] was asked to tell us what points should be
covered in this operational evaluation.

25X1

Project #4 was to submit an addendum to the task on the RT-4
transmitter. This addendum was for the design of a modulator to
be used with the RT-4. Both high and low level modulation should
be investigated. This may require changes to the RT-4 which will
include terminal strips and connectors to attach the modulator.
The modulator should also contain a keyed audio oscillator for
break-in MCW.

The problem of priorities was discussed. [] requested that the
extending the range of the 231-D be given first preference. [] said
the determining of the power output of the URT-11 could be done without much
additional effort and in conjunction with the present URT-11 power supply
investigation. Project #4 should be done before any major changes are made
on the RT-4 as specified in the task covering that project. The synchronous
detection study would have relative low priority except a primary report might
be necessary concerning the operational evaluation so these points could be
covered in discussions which will be held with members of RADU and SAC.

25X1

25X1

DOC	9	REV	DATE	18 MAR 1980	BY	064540
ORIG COMP	033	OR	56	VVPG	02	
ORIG CLASS	5	CLASS	2	REV CLASS	OC	
JUST	22	DATE	2010	FORM	NR 19-2	

~~SECRET~~CONFIDENTIAL

~~SECRET~~
CONFIDENTIAL

SUBJECT: Trip Report to [REDACTED]

25X1

Projects #1 and #2 can be done on the retainer contract. Project #4, the RT-4 modulator, will be submitted as an addendum to the RT-4 task. [REDACTED] said he would have to determine whether the synchronous detection project could be done under the retainer contract.

25X1

We then went to look at the bench test set-up of the URT-11 power supply. The project engineers had determined that the resistor condensor transient filter assembly could be connected across the input choke of the low voltage power supply. This reduces the transient to 0 using 60 cycle input power and to 200 voltage at 400 cycles. Connecting the filter at this point also reduces the voltage requirements of the components.

[REDACTED] said they had no way of paying for parts under the retainer contract. [REDACTED] proposed determining how many URT-11 transmitters were in the area which would require this modification. These transmitters could then probably be modified under the services contract with [REDACTED]

25X1

25X1

25X1

25X1

25X1

CONFIDENTIAL

~~SECRET~~